

Report

Water System Capital Improvements

Prepared for

City of Lebanon, OR

March 2009

CH2MHILL

Contents

Section	Page
Executive Summary	ES-1
Introduction.....	ES-1
Water Treatment Plant Site Selection	ES-1
Alternatives	ES-2
Evaluation of Alternatives	ES-2
Site Costs.....	ES-5
Site Recommendations	ES-5
Intake Site Selection and Design Alternatives.....	ES-6
Transmission Pipeline Evaluation.....	ES-6
Treatment Process Selection.....	ES-7
Evaluation Criteria	ES-7
Treatment Plant Design Capacity	ES-8
Regulatory Impacts and Their Treatment Implications.....	ES-8
Alternative Identification	ES-9
Alternative Ranking.....	ES-9
Treatment Plant Costs.....	ES-10
Carbon Footprint	ES-10
Recommended Treatment Option.....	ES-11
Distribution Storage	ES-11
Project Description	ES-12
Project Cost Estimate.....	ES-13
Project Implementation	ES-17
Project Phasing.....	ES-17
Permitting Needs.....	ES-17
Project Implementation Options	ES-18
Project Design and Construction Schedule.....	ES-19
1 Introduction	1-1
Project Background	1-1
Scope of Current Project	1-2
Project Team.....	1-3
2 Water Treatment Plant Site Selection	2-1
Introduction.....	2-1
Alternatives	2-1
Evaluation of Alternatives.....	2-1
Land Area	2-2
Non-Cost Factors	2-2
Floodplain Limitations and Impacts.....	2-12
FEMA Flood Insurance Rate Maps and Flood Insurance Study	2-12
Code Requirements.....	2-13

	Flood Plain Evaluation of Tree Farm Site	2-14
	Flood Plain Evaluation of River Drive Site	2-14
	Flood Plain Evaluation of Weyerhaeuser Site	2-15
	Floodplain Summary	2-15
	Transmission Pipeline Needs	2-16
	Site Costs	2-16
	Recommendations	2-16
3	Intake Site Selection and Design Alternatives	3-1
	Introduction.....	3-1
	River Intake	3-2
	Location Description.....	3-2
	Design Considerations.....	3-2
	Permitting.....	3-3
	Uncertainty and Further Investigation.....	3-3
	Canal Intake	3-3
	Location Description.....	3-3
	Design Considerations.....	3-3
	Permitting.....	3-3
	Uncertainty.....	3-4
	Preliminary Cost Estimate.....	3-4
	Additional Design Considerations.....	3-4
	Recommendations	3-7
4	Transmission Pipeline Evaluation	4-1
	Introduction.....	4-1
	Analysis Approach, Assumptions, and Design Criteria.....	4-1
	Analysis Results.....	4-1
	Costs	4-22
	Recommendations	4-23
5	Treatment Process Selection.....	5-1
	Introduction.....	5-1
	Evaluation Criteria	5-1
	Design Capacities	5-2
	Raw and Finished Water Quality	5-3
	Turbidity	5-3
	Temperature.....	5-4
	Total Organic Carbon	5-4
	Chlorine Demand	5-4
	Chlorine Residual	5-4
	Disinfection By-Products.....	5-5
	Regulatory Considerations.....	5-5
	Maximum Contaminant Levels for Organics and Inorganics.....	5-5
	Total Coliform Rule.....	5-5
	Lead and Copper Rule.....	5-6
	Long-Term 2 Enhanced Surface Water Treatment Rule	5-7

	Microbial and Disinfection Byproducts Rule	5-8
	National Pollutant Discharge Elimination System (NPDES)	5-8
	Summary of Regulatory Impacts and Their Treatment Implications	5-8
	Bench-Scale Laboratory Test to Determine DBP Control	5-9
	Clearwell Sizing	5-11
	Chlorine System Alternatives	5-14
	Water Treatment Plant Site Visits	5-16
	Alternative Identification	5-16
	Solids Handling	5-18
	Alternative Ranking	5-19
	Design Criteria	5-20
	Conventional Media Filtration	5-20
	Membrane Filtration	5-23
	Site Layout	5-23
	Costs	5-23
	Capital Costs	5-23
	Life-cycle Costs	5-24
	Carbon Footprint	5-32
	Independent Review Panel	5-33
	Recommendations	5-34
6	Storage Alternatives	6-1
	Storage Need Analysis	6-1
	Alternatives Evaluation	6-2
	Location Evaluation	6-2
	Configurations for Additional Storage Located at the WTP	6-3
	Storage Addition Alternatives	6-4
	Costs	6-4
	Recommendations	6-5
7	Cost Summary	7-1
	Project Description	7-1
	Cost Estimates	7-2
	Estimating Background and Limitations	7-2
	Project Cost Estimate	7-3
8	Project Implementation	8-1
	Description of Proposed Project	8-1
	Project Phasing	8-1
	Permitting Needs	8-2
	Revolving Loan Fund Requirements	8-2
	Local Requirements	8-2
	Federal "Cross-Cutting" Requirements	8-3
	State Environmental Review Process	8-4
	Positioning the Project as Shovel Ready	8-5
	Project Implementation Options	8-5
	Design-Bid-Build (D-B-B)	8-6

Construction Manager-General Contractor (CM-GC)	8-7
Design-Build (D-B)	8-7
Oregon Laws for Project Delivery	8-8
Recommendation.....	8-8
Project Design and Construction Schedule.....	8-9
Federal Infrastructure Stimulus Package	8-9

Appendixes

- A Capital Costs
- B Life-Cycle Cost Sensitivity Analyses

Exhibits

ES-1 Lebanon Water Treatment Plant Site Options	ES-3
ES-2 Lebanon Water Treatment Plant Site Costs.....	ES-5
ES-3 Summary of Transmission Pipeline Length by WTP Site (feet of pipe).....	ES-7
ES-4 Summary of Proposed Project.....	ES-13
ES-5 Example Membrane Water Treatment Plant Layout (shown on Tree Farm site)....	ES-15
ES-6 Project Cost Estimate	ES-14
ES-7 Project Design and Construction Schedules.....	ES-20
1-1 Projected Water Needs Compared to Existing Plant Capacity.....	1-1
2-1 Potential Water Treatment Plant Sites	2-3
2-2 River Drive Site	2-5
2-3 Tree Farm Site.....	2-7
2-4 Weyerhaeuser Site.....	2-9
2-5 WTP Site Non-Cost Considerations and Relative Ranking	2-11
2-6 Floodplain Zones and Elevations for WTP Site Alternatives	2-13
2-7 WTP Site Costs.....	2-17
3-1 Canal Intake-Section	3-5
3-2 Canal Intake-Plan.....	3-6
4-1 River Drive Site Pipeline Requirements	4-3
4-2 Tree Farm Site Pipeline Requirements.....	4-5
4-3 Weyerhaeuser Site Pipeline Requirements.....	4-7
4-4 Summary of Transmission Pipeline Length by WTP Site (feet of pipe).....	4-2
4-5 River Drive Site System Wide Pressure at 6 mgd.....	4-9
4-6 Tree Farm Site System Wide Pressure at 6 mgd	4-11
4-7 Weyerhaeuser Site System Wide Pressure at 6 mgd.....	4-13
4-8 River Drive Site System Wide Pressure at 9 mgd.....	4-15
4-9 Tree Farm Site System Wide Pressure at 9 mgd	4-17
4-10 Weyerhaeuser Site System Wide Pressure at 9 mgd.....	4-19
4-11 System Curves for WTP Sites	4-21
4-12 Comparison of Required Pumping Head for WTP Site Options	4-21

4-13	Comparison of River Drive System Curve for 16-inch Transmission Pipeline and 24-inch Transmission Pipeline.....	4-22
4-14	Transmission Pipeline Costs by WTP Site.....	4-22
5-1	Lebanon Treatment Process Criteria Weighting (Pair-Wise Comparison).....	5-2
5-2	Raw Water Characteristics and Theoretical Chemical Dosing to Achieve Finished Water pH of 7.5 and Alkalinity of at Least 25 mg/L as CaCO ₃	5-7
5-3	Bench-Scale Test Results; Raw Water Sampling by Rob Emmons, City of Lebanon. Test conducted in Corvallis CH2M HILL Laboratory, November 2008.	5-10
5-4	Free Chlorine Concentration with Time After No Coagulation, and Coagulation with 2 and 5 mg/L of Alum.....	5-10
5-5	Free Chlorine Demand with Time After No Coagulation, and Coagulation with 2 and 5 mg/L of Alum	5-11
5-6	Clearwell CT Sizing for 1/2-Log Disinfection Credit Under Different Seasonal Conditions.....	5-13
5-7	Summary of Recommended Minimum Clearwell Sizing for Phases 1 and 2.....	5-14
5-8	Life Cycle Comparison for Bulk Hypochlorite and Onsite Generation Alternatives.....	5-15
5-9	WTPs Visited by City Staff	5-16
5-10	Lebanon WTP Process Alternatives Evaluation	5-19
5-11	Pressure Membrane Filtration WTP Flow Diagram.....	5-21
5-12	Conventional Filtration WTP Flow Diagram.....	5-22
5-13	Conceptual Layout for Conventional Media Filtration Alternative	5-25
5-14	Conceptual Layout for Membrane Filtration Alternative (2 clearwell tanks).....	5-27
5-15	Conceptual Layout for Membrane Filtration Alternative (3 clearwell tanks).....	5-29
5-16	Treatment Process Life Cycle Cost Assumptions.....	5-31
5-17	Treatment Process Life Cycle Cost Comparison	5-31
5-18	Green House Gas Emission Comparison between Membrane Filtration and Conventional Filtration Alternatives.....	5-32
6-1	Distribution Storage Criteria (from Exhibit 9-4 in the <i>Lebanon Water System Master Plan</i> , May 2007).....	6-1
6-2	Lebanon Distribution Storage Needs (in million gallons).....	6-2
6-3	Lebanon Distribution Storage Needs (in million gallons).....	6-5
7-1	Project Description Summary.....	7-1
7-2	Project Cost Estimate	7-3
8-1	Summary of Land Use Requirements for the Tree Farm and River Drive Sites	8-3
8-2	Summary of Federal "Cross-Cutting" Requirements.....	8-3
8-3	Project Design and Construction Schedules.....	8-11